BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Providing water supply through drilling new borewells and water pipeline in Amruthahalli Jakkur, Sahakarnagar,GKVK Layout, Yashohanagara, Padma tent road, L and T Layout, Byatarayanapura and Surrounding areas in Ward No 07
2	Amount of Work Portion	9899903.00
3	Estimate cost	99.00 Lakhs
4	Name Of Contractor	M/s KRIDL
5	Agreement No.	43/2018-19
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/43/2018-19 Date: 19.07.2018
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	21.12.2019
9	Date of receipt of application in the sub-division office	21.12.2019
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	460 days
15	Date of recommending time limit applied for	21.12.2019
16	Wheather the original application of contractor is enclosed	Yes

17	Balance work remaining to be done	Nil
18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Wheather the notice as per clause has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	As 10/ day Penalty may be considered.
22	Remarks of the EE with the daily rate of penalty proposed	Para (21) may be Approved.

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone